QC-ABSTRACT

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC F for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Ove BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	Materials	-	1	1	Cement
					Sand, Aggregates
2	Steel	6.60 Tonne	1	1	-
3	M15	8.31 Cum	2	2	Concrete Cube Compressive Strength
4	M20	120.42 Cum	6	6	Concrete Cube Compressive Strength
5	M30	172.42 Cum	7	7	Concrete Cube Compressive Strength
6	Vitrified Tiles	40.38 Sqm	1	1	-
7	Paver Blocks 75mm	640.00 Sqm	1	1	Compressive strength
8	Bricks	-	1	1	-
9	GSB	172.43 Cum	1	1	Compressive strength
10	Blocks 8"	74.68 Sqm	1	1	Compressive strength
11	DLC	172.42 Cum	1	1	-

QUALITY CONSULTANTS ENGINEERS Bangalore

Scanned with CamScanner

12	WMM	148.74 Cum			
	Gradation		1	1	-
	Aggregate Imoact Value		1	1	-
	Shape test		1	1	-
	Atterberg Limit		1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

Scanned with CamScanner